



Atlas Boiler & Equipment Co Inc

3815 E. Trent Ave.
Spokane, WA 99202

509-535-1300 Fax 509-535-1518

Invoice

Date	Invoice #
9/12/2025	57932

Bill To
Kootenai County Building and Grounds PO Box 9000 Coeur d'Alene, ID 83816

Ship To
Kootenai County Courthouse 324 W Garden Ave Coeur d'Alene, ID 83814

P.O. Number	Terms	Rep	Ship	Via	F.O.B.	Project
Don Sherfey	Due on receipt	BPG	9/12/2025			57932

Quantity	Item Code	Description	Price Each	Amount
1	ID Install	Billing per proposal #24-398 Revised 1. 07/21/2025 Traveled to jobsite. Drained boiler #2. Removed low water controls. Removed control panel. Removed burner. Removed gas train. Removed side covering. Removed wiring. Traveled back to shop. 07/22/2025 Traveled to jobsite. Disconnected flange on steam header. Separated all boiler sections. Replaced fireside and waterside gaskets for each section. Reassembled boiler. Reinstalled header flange and low water controls. Filled boiler and applied 10 psi of water pressure. No leaks were detected. Traveled back to shop. 09/12/2025 Traveled to jobsite. Reinstalled the boiler insulation and skin. Reconnected all wiring. Reinstalled the burner and gas train. Replaced two leaking nipples on the feed water pipe next to the boiler. Fired the boiler and verified that the safeties were working properly at this time. Traveled back to shop.	18,750.00	18,750.00
-1	ID Install	Reduction for labor and intermediate section which did not need to be replaced at this time.	4,022.00	-4,022.00

Thank you for your business. We appreciate prompt payment.		Sales Tax (0.0%)	\$0.00
		Total	\$14,728.00
		Payments/Credits	\$0.00
		Balance Due	\$14,728.00